

- Introductions
 - Tobey Reynolds – NHDOT, Project Manager
 - Marty Kennedy – VHB, Public Outreach Lead
 - Mark Suennen – VHB, Traffic Control

- NHDOT Project: US 202 Improvements
 - Jaffrey 16307, Final Design Phase

- Current Scheduled Advertising Date: July 2024

Final Design Project Schedule

Phase 3 (Summer / Fall 2023)
Continue Right-of-Way Negotiations

Phase 4 (Winter / Spring 2024)
Complete Design and ROW efforts

Advertise Project Summer 2024

Construction begins Late Fall /
Winter 2024

Project Schedule

Milestone	16307
Right-of-Way Purchase Plans	November 2022
Town Landscaping Concepts	November 2023
80% Bridge and Roadway Plans	December 2023
Environmental Permits Received	February 2024
95% Bridge and Roadway Plans	April 2024
Contract Plans	May 2024
All Right-of-Way Impacts Secured	May 2024
Advertise for Construction	July 2024
On-site Construction start	Late Fall / Winter 2024

Draft Traffic Control - General

- Construction Duration: 3 Construction Seasons
- Maintain Access to Homes and Businesses Throughout
- Maintain Pedestrian Access Throughout
- No Night Work

With that said, the NHDOT will coordinate with Owners when work is being completed in front of their property and times when access may be limited for safety and to complete the work.

Such as building sidewalk in front of businesses and constructing driveway tie-ins at the street in front of homes and businesses.

LEGEND



-  - CONSTRUCTION UNDER TRAFFIC
-  - COMPLETE CLOSURE
-  - CONSTRUCTED IN PREVIOUS PHASE

JAFFREY 16307 EXISTING



**DRAFT
WORK IN
PROGRESS**

**Schedule
3-year
construction:
November
2024 to
November
2027**





LEGEND

-  - CONSTRUCTION UNDER TRAFFIC
-  - COMPLETE CLOSURE
-  - CONSTRUCTED IN PREVIOUS PHASE

JAFFREY 16307 PHASE 1

**DRAFT
WORK IN
PROGRESS**

**Schedule
November
2024
thru
June 2025**




LEGEND

-  - CONSTRUCTION UNDER TRAFFIC
-  - COMPLETE CLOSURE
-  - CONSTRUCTED IN PREVIOUS PHASE

JAFFREY 16307 PHASE 2

DRAFT WORK IN PROGRESS

Schedule
June 2025
thru
November
2025





LEGEND

-  - CONSTRUCTION UNDER TRAFFIC
-  - COMPLETE CLOSURE
-  - CONSTRUCTED IN PREVIOUS PHASE

JAFFREY 16307 PHASE 3

DRAFT WORK IN PROGRESS

Schedule
March 2026
thru
August 2026





LEGEND

-  - CONSTRUCTION UNDER TRAFFIC
-  - COMPLETE CLOSURE
-  - CONSTRUCTED IN PREVIOUS PHASE

JAFFREY 16307 PHASE 4

DRAFT WORK IN PROGRESS

Schedule
August 2026
thru
June 2027




LEGEND

-  - CONSTRUCTION UNDER TRAFFIC
-  - COMPLETE CLOSURE
-  - CONSTRUCTED IN PREVIOUS PHASE

JAFFREY 16307 PHASE 5

**DRAFT
WORK IN
PROGRESS**

**Schedule
June 2027
thru
September
2027**



LEGEND

-  - CONSTRUCTION UNDER TRAFFIC
-  - COMPLETE CLOSURE
-  - CONSTRUCTED IN PREVIOUS PHASE

JAFFREY 16307 PHASE 6

**DRAFT
WORK IN
PROGRESS**

**Schedule
September
2027
thru
November
2027**

